

8. Sentinel Hot & Cold Outlet Temperature Record

Cold water temperatures – check that temperature is below 20°C after running the water for up to 2 minutes

Hot water temperatures - check water temperature up to one minute to see if it has reached 50°C

Hot water supply temperature to TMV - check water temperature up to one minute to see if it has reached 50°C

Date	Location – Old School Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
07/05/2013	Visitors female wc	24.5	11.2	-	No	PS
07/05/2013	Cleaners Cupboard	56.7	18.1	-	Yes	PS
07/05/2013	Reception Tea Bay	57.0	11.8	-	Yes	PS
07/05/2013	Caretakers Workshop	25.5	11.2	-	No	PS

Date	Location – Scola Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
07/05/2013	Food tech room 26	59.1	18.9	-	Yes	PS
07/05/2013	Art room 33 – main block 2 nd floor	65.4	15.8	-	Yes	PS
07/05/2013	Room 20 - Science block	58.1	13.8	-	Yes	PS
07/05/2013	Disabled changing Room (mixer tap)	60.3	20.0	40.9	Yes	PS
07/05/2013	Practice music room	N/A	N/A	N/A	N/A -	PS
07/05/2013	Cleaners room	No Access	No Access	-		PS
07/05/2013	Female staff wc & kitchen	64.4	15.6	-	Yes	PS

Date	Location – Sports Hall & Badminton	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
07/05/2013	*Ground level - Coffee shop & Kitchen	67.8	16.5	-	Yes	PS
07/05/2013	Lower level – Cleaners room	66.8	16.3	-	Yes	PS
07/05/2013	Lower level – 1 st aid room	60.5	16.5	-	Yes	PS

Date	Location – Science & Maths Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
07/05/2013	Store room	70.5	11.1	-	Yes	PS
07/05/2013	'right' classroom	66.0	23.2	-	No	PS

Date	Location – Baby Cottage	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
07/05/2013	1 st floor sink	58.5	13.2	-	Yes	PS
07/05/2013	Ground floor kitchen	59.4	12.1	-	Yes	PS
07/05/2013	Ground floor staff wc	55.3	12.3	-	Yes	PS

Date	Location – Sports Pavilion	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
07/05/2013	WC	NA	NA	NA	NA	PS

Date	Location – Main kitchen block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
07/05/2013	Kitchen	53.7	11.8	-	Yes	PS

Date	Location – Rothely House	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
07/05/2013	Kitchen*	47.3	13.4	-	No	PS
07/05/2013	Ground floor office	48.0	16.7	-	No	PS
07/05/2013	1 st floor room 8	51.4	13.3	-	Yes	PS
07/05/2013	1 st floor Nursery Staff Room	50.0	12.0	-	Yes	PS



FREESTON
Water Treatment