

## 8. Sentinel Hot & Cold Outlet Temperature Record

Cold water temperatures – check that temperature is below 20°C after running the water for up to 2 minutes

Hot water temperatures - check water temperature up to one minute to see if it has reached 50°C

Hot water supply temperature to TMV - check water temperature up to one minute to see if it has reached 50°C

Date	Location – Old School Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
12/12/12	Visitors female wc	38.5	8.0	-	No	PS
12/12/12	Cleaners Cupboard	55.5	10.7	-	Yes	PS
12/12/12	Reception Tea Bay	57.1	12.5	-	Yes	PS
12/12/12	Caretakers Workshop	41.2	8.0	-	No	PS

Date	Location – Scola Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
12/12/12	Food tech room	58.0	13.9	-	Yes	PS
12/12/12	Art room 33 – main block 2 <sup>nd</sup> floor	63.2	12.2	-	Yes	PS
12/12/12	Room 20 - Science block	56.6	10.9	-	Yes	PS
12/12/12	Disabled changing Room (mixer tap)	58.2	21.4 Poor Flow	40.2	No	PS
12/12/12	Practice music room	NA	NA	-	NA	PS
12/12/12	Cleaners room	No Access	No Access			PS
12/12/12	Female staff wc & kitchen	61.3	13.4	-	Yes	PS

Date	Location – Sports Hall & Badminton	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
12/12/12	Ground level - Coffee shop & Kitchen	67.5	10.9	-	Yes	PS
12/12/12	Lower level – Cleaners room	69.3	11.6	-	Yes	PS
12/12/12	Lower level – 1 <sup>st</sup> aid room	60.1	12.9	39.6	Yes	PS

Date	Location – Science & Maths Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
12/12/12	Store room	52.3	10.6		Yes	PS
12/12/12	'right' classroom	65.1	15.50	-	Yes	PS

Date	Location – Baby Cottage	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
12/12/12	1 <sup>st</sup> floor sink	56.3	8.8	-	Yes	PS
12/12/12	Ground floor kitchen	60.5.	8.8	-	Yes	PS
12/12/12	Ground floor staff wc	59.7	8.7		Yes	PS

Date	Location – Sports Pavilion	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
12/12/12	WC	NA	NA	NA	NA	PS

Date	Location – Main kitchen block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
12/12/12	Kitchen	62	8.6	-	Yes	PS

Date	Location – Rothely House	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
12/12/12	Kitchen	52.7	9.8	-	Yes	PS
12/12/12	Office	53.4	13.0	-	Yes	PS
12/12/12	1 <sup>st</sup> floor room 8	53.1	10.5	-	Yes	PS
12/12/12	1 <sup>st</sup> floor Nursery Staff Room	50.5	11.8	-	Yes	PS

