

8. Sentinel Hot & Cold Outlet Temperature Record

Cold water temperatures – check that temperature is below 20°C after running the water for up to 2 minutes

Hot water temperatures - check water temperature up to one minute to see if it has reached 50°C

Hot water supply temperature to TMV - check water temperature up to one minute to see if it has reached 50°C

Date	Location – Old School Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
13/11/12	Visitors female wc	40.4	10.8	-	No	PS
13/11/12	Cleaners Cupboard	Faulty Element?	12.8	-	No	PS
13/11/12	Reception Tea Bay	55.8	11.4	-	Yes	PS
13/11/12	Caretakers Workshop	42.3	10.8	-	No	PS

Date	Location – Scola Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
13/11/12	Food tech room	55.6	17.5	-	Yes	PS
13/11/12	Art room 33 – main block 2 nd floor	60.7	13.5	-	Yes	PS
13/11/12	Room 20 - Science block	56.6	13.4	-	Yes	PS
13/11/12	Disabled changing Room (mixer tap)	57.0	22.9	41.2	No	PS
13/11/12	Practice music room	No flow	No flow	-	No	PS
13/11/12	Cleaners room	58.1	23.3	-	No	PS
13/11/12	Female staff wc & kitchen	59.1	18.3	-	Yes	PS

Date	Location – Sports Hall & Badminton	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
13/11/12	Ground level - Coffee shop & Kitchen	76.0	19.1	-	Yes	PS
13/11/12	Lower level – Cleaners room	71.0	21.2	-	No	PS
13/11/12	Lower level – 1 st aid room	71.0	17.2	39.9	Yes	PS

Date	Location – Science & Maths Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
13/11/12	Store room	51.1	11.6		Yes	PS
13/11/12	'right' classroom	64.7	19.1	-	Yes	PS

Date	Location – Baby Cottage	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
13/11/12	1 st floor sink	52.5	10.7	-	Yes	PS
13/11/12	Ground floor kitchen	47	10.7	-	No	PS
13/11/12	Ground floor staff wc	NA	NA	NA	NA	PS

Date	Location – Sports Pavilion	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
13/11/12	WC	NA	NA	NA	NA	PS

Date	Location – Main kitchen block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
13/11/12	Kitchen	52.4	11.7	-	Yes	PS

Date	Location – Rothely House	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
13/11/12	Kitchen	66.1	11.6	-	Yes	PS
13/11/12	Office	64.2	14.2	-	Yes	PS
13/11/12	1 st floor room 8	62.5	13.2	-	Yes	PS
13/11/12	1 st floor staff room	60.2	12.9	-	Yes	PS



FREESTON
Water Treatment