

8. Sentinel Hot & Cold Outlet Temperature Record

Cold water temperatures – check that temperature is below 20°C after running the water for up to 2 minutes

Hot water temperatures - check water temperature up to one minute to see if it has reached 50°C

Hot water supply temperature to TMV - check water temperature up to one minute to see if it has reached 50°C

Date	Location – Old School Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
18/10/12	Visitors female wc	41.0	12.6	-	No	PS
18/10/12	Cleaners Cupboard	Faulty Element?	13.1	-	No	PS
18/10/12	Reception Tea Bay	53.0	14.3	-	Yes	PS
18/10/12	Caretakers Workshop	42.7	12.6	-	No	PS

Date	Location – Scola Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
18/10/12	Food tech room	57.0	25.5	-	No	PS
18/10/12	Art room 33 – main block 2 nd floor	60.4	16.3	-	Yes	PS
18/10/12	Room 20 - Science block	56.3	19.0	-	Yes	PS
18/10/12	Disabled changing Room (mixer tap)	59.5	27.0	41.7	No	PS
18/10/12	Practice music room	No flow	No flow	-	No	PS
18/10/12	Cleaners room	57.0	31.0	-	No	PS
18/10/12	Female staff wc & kitchen	58.0	18.0	-	Yes	PS

Date	Location – Sports Hall & Badminton	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
18/10/12	Ground level - Coffee shop & Kitchen	75.0	19.7	-	Yes	PS
18/10/12	Lower level – Cleaners room	72.0	18.3	-	Yes	PS
18/10/12	Lower level – 1 st aid room	70.1	18.7	39.9	Yes	PS

Date	Location – Science & Maths Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
18/10/12	Store room	52.0	17.0		Yes	PS
18/10/12	'right' classroom	65.5	19.0	-	Yes	PS

Date	Location – Baby Cottage	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
18/10/12	1 st floor sink	54.5	12.5	-	Yes	PS
18/10/12	Ground floor kitchen	34.0	12.1	-	No	PS
18/10/12	Ground floor staff wc	NA	NA	NA	NA	PS

Date	Location – Sports Pavilion	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
18/10/12	WC	NA	NA	NA	NA	PS

Date	Location – Main kitchen block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
18/10/12	Kitchen	54.1	14.6	-	Yes	PS

Date	Location – Rothely House	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
18/10/12	Kitchen	62.6	13.1	-	Yes	PS
18/10/12	Office	65.0	17.8	-	Yes	PS
18/10/12	1 st floor room 8	61.5	12.9	-	Yes	PS
18/10/12	1 st floor staff quarters	57.5	14.3	-	Yes	PS



FREESTON
Water Treatment