

8. Sentinel Hot & Cold Outlet Temperature Record

Cold water temperatures – check that temperature is below 20°C after running the water for up to 2 minutes

Hot water temperatures - check water temperature up to one minute to see if it has reached 50°C

Hot water supply temperature to TMV - check water temperature up to one minute to see if it has reached 50°C

Date	Location – Old School Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
20/09/12	Visitors wc	45.8	14.2	-	No	Kg
20/09/12	Cleaners Cupboard	Off	15.0	-	No	Kg
20/09/12	Reception Tea Bay	56.0	13.9	-	Yes	Kg
20/09/12	Caretakers Workshop	48.8	12.7	-	No	Kg

Date	Location – Scola Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
20/09/12	Food tech room	54.4	22.0	-	No	Kg
20/09/12	Art room 33 – main block 2 nd floor	58.0	18.3	-	Yes	Kg
20/09/12	Room 20 - Science block	54.8	19.0	-	Yes	Kg
20/09/12	Disabled changing Room (mixer tap)	55.5	22.4	40	No	Kg
20/09/12	Practice music room	No flow	No flow	-	No	Kg
20/09/12	Cleaners room	56.2	24.0	-	No	Kg
20/09/12	Female staff wc & kitchen	57.0	15.6	-	Yes	kg

Date	Location – Sports Hall & Badminton	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
20/09/12	Ground level - Coffee shop & Kitchen	75.0	25.0	-	No	Kg
20/09/12	Lower level – Cleaners room	74.4	22.5	-	No	Kg
20/09/12	Lower level – 1 st aid room	67.0	22.7	39.0	No	Kg

Date	Location – Science & Maths Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
20/09/12	Store room	52.9	16.5	-	Yes	Kg
20/09/12	'right' classroom	Off	18.8	-	No	Kg

Date	Location – Baby Cottage	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
20/09/12	1 st floor sink	50.2	13.9	-	Yes	Kg
20/09/12	Ground floor kitchen	22.0	14.9	-	No	Kg
20/09/12	Ground floor staff wc	51.0	18.0	-	Yes	Kg

Date	Location – Sports Pavilion	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
20/09/12	WC	Off	13.9	-	No	Kg

Date	Location – Main kitchen block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
20/09/12	Kitchen	34.0	15.0	-	No	Kg

Date	Location – Rothely House	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
20/09/12	Kitchen	45.2	12.8	-	No	Kg
20/09/12	Office	50.8	18.6	-	No	Kg
20/09/12	1 st floor room 8	51.0	16.0	-	Yes	Kg
20/09/12	1 st floor staff quarters	49.0	12.0	-	No	Kg

