

## 8. Sentinel Hot & Cold Outlet Temperature Record

Cold water temperatures – check that temperature is below 20°C after running the water for up to 2 minutes

Hot water temperatures - check water temperature up to one minute to see if it has reached 50°C

Hot water supply temperature to TMV - check water temperature up to one minute to see if it has reached 50°C

Date	Location – Old School Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/11/2013	Visitors female wc	53.1	12.1	-	Yes	PS
05/11/2013	Cleaners Cupboard	57.3	13.7	-	Yes	PS
05/11/2013	Reception Tea Bay	57.0	13.8	-	Yes	PS
05/11/2013	Caretakers Workshop	59.0	12.5	-	Yes	PS

Date	Location – Scola Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/11/2013	Food tech room 26	58.6	17.6	-	Yes	PS
05/11/2013	Art room 33 – main block 2 <sup>nd</sup> floor	66.9	17.1	-	Yes	PS
05/11/2013	Room 20 - Science block	60.3	16.2	-	Yes	PS
05/11/2013	Disabled changing Room (mixer tap)	59.5	18.6	40.7	Yes	PS
05/11/2013	Practice music room	N/A	N/A	N/A	N/A -	PS
05/11/2013	Cleaners room	64.8	17.8	-	Yes	PS
05/11/2013	Female staff Room Toilet	65.4	17.0	-	Yes	PS

Date	Location – Sports Hall & Badminton	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/11/2013	*Ground level - Coffee shop & Kitchen	63.3	16.4	-	Yes	PS
05/11/2013	Lower level – Cleaners room	64.2	17.1	-	Yes	PS
05/11/2013	Lower level – 1 <sup>st</sup> aid room	57.2	17.6	40.0	yes	PS

Date	Location – Science & Maths Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/11/2013	Store room	64.4	12.3		Yes	PS
05/11/2013	'right' classroom	65.5	13.8		Yes	PS

Date	Location – Baby Cottage	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/11/2013	1 <sup>st</sup> floor sink	Building	Shut	Down		PS
05/11/2013	Ground floor kitchen	Building	Shut	Down		PS
05/11/2013	Ground floor staff wc	Building	Shut	Down		PS

Date	Location – Sports Pavilion	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/11/2013	NA	NA	NA	NA	NA	PS

Date	Location – Main kitchen block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/11/2013	Kitchen	57.6	12.7	-	Yes	PS

Date	Location – Rothely House	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/11/2013	Kitchen*	Building	Shut	Down		PS
05/11/2013	Ground floor office	Building	Shut	Down		PS
05/11/2013	1 <sup>st</sup> floor room 8	Building	Shut	Down		PS
05/11/2013	1 <sup>st</sup> floor Nursery Staff Room	Building	Shut	Down		PS

Date	Location –New Rothely Nursery Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/11/2013	Kitchen*	51.3	14.1		Yes	PS
05/11/2013	Changing Room	57.2	13.3		Yes	PS
05/11/2013	Toddlers WC	56.0	13.1	38.3	Yes	PS
05/11/2013	Pre-School WC	56.1	13.0	35.5	Yes	PS