

8. Sentinel Hot & Cold Outlet Temperature Record

Cold water temperatures – check that temperature is below 20°C after running the water for up to 2 minutes

Hot water temperatures - check water temperature up to one minute to see if it has reached 50°C

Hot water supply temperature to TMV - check water temperature up to one minute to see if it has reached 50°C

Date	Location – Old School Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/04/2013	Visitors female wc	50.0	7.6	-	Yes	PS
08/04/2013	Cleaners Cupboard	51.4	8.8	-	Yes	PS
08/04/2013	Reception Tea Bay	56.8	8.8	-	Yes	PS
08/04/2013	Caretakers Workshop	50.0	7.9	-	Yes	PS

Date	Location – Scola Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/04/2013	Food tech room 26	58.0	17.8	-	Yes	PS
08/04/2013	Art room 33 – main block 2 nd floor	62.5	12.7	-	Yes	PS
08/04/2013	Room 20 - Science block	55.0	12.5	-	Yes	PS
08/04/2013	Disabled changing Room (mixer tap)	59.5	25.7	42.0	No	PS
08/04/2013	Practice music room	N/A	N/A	N/A	N/A -	PS
08/04/2013	Cleaners room	No Access	No Access	-		PS
08/04/2013	Female staff wc & kitchen	62.6	14.0	-	Yes	PS

Date	Location – Sports Hall & Badminton	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/04/2013	*Ground level - Coffee shop & Kitchen	68.1	12.5	-	Yes	PS
08/04/2013	Lower level – Cleaners room	69.3	15.6	-	Yes	PS
08/04/2013	Lower level – 1 st aid room	62.4	13.4	-	Yes	PS

Date	Location – Science & Maths Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/04/2013	Store room	No Access	No Access	-		PS
08/04/2013	'right' classroom	No Access	No Access	-		PS

Date	Location – Baby Cottage	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/04/2013	1 st floor sink	56.0	8.0	-	Yes	PS
08/04/2013	Ground floor kitchen	57.0	7.7	-	Yes	PS
08/04/2013	Ground floor staff wc	58.6	7.6	-	Yes	PS

Date	Location – Sports Pavilion	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/04/2013	WC	NA	NA	NA	NA	PS

Date	Location – Main kitchen block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/04/2013	Kitchen	59.0	8.1	-	Yes	PS

Date	Location – Rothely House	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/04/2013	Kitchen*	52.7	10.8	-	Yes	PS
08/04/2013	Ground floor office	52.0	17.2	-	Yes	PS
08/04/2013	1 st floor room 8	54.0	12.5	-	Yes	PS
08/04/2013	1 st floor Nursery Staff Quarters	52.6	11.6	-	Yes	PS



FREESTON
Water Treatment