

8. Sentinel Hot & Cold Outlet Temperature Record

Cold water temperatures – check that temperature is below 20°C after running the water for up to 2 minutes

Hot water temperatures - check water temperature up to one minute to see if it has reached 50°C

Hot water supply temperature to TMV - check water temperature up to one minute to see if it has reached 50°C

Date	Location – Old School Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/08/2013	Visitors female wc	53.0	18.1	-	Yes	PS
05/08/2013	Cleaners Cupboard	45.4	17.5	-	No	PS
05/08/2013	Reception Tea Bay	54.6	16.9	-	Yes	PS
05/08/2013	Caretakers Workshop	58.2	16.8	-	Yes	PS

Date	Location – Scola Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/08/2013	Food tech room 26	59.0	24.0	-	No	PS
05/08/2013	Art room 33 – main block 2 nd floor	64.2	19.1	-	Yes	PS
05/08/2013	Room 20 - Science block	59.0	19.1	-	Yes	PS
05/08/2013	Disabled changing Room (mixer tap)	60.2	23.8	41.6	No	PS
05/08/2013	Practice music room	N/A	N/A	N/A	N/A -	PS
05/08/2013	Cleaners room	60.1	25.0	-	No	PS
05/08/2013	Female staff Room Toilet	64.2	21.5	-	No	PS

Date	Location – Sports Hall & Badminton	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/08/2013	*Ground level - Coffee shop & Kitchen	65.6	19.4	-	Yes	PS
05/08/2013	Lower level – Cleaners room	67.5	21.6	-	No	PS
05/08/2013	Lower level – 1 st aid room	62.7	21.0	40.3	No	PS

Date	Location – Science & Maths Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/08/2013	Store room	63.3	17.6		Yes	PS
05/08/2013	'right' classroom	66.2	23.9		No	PS

Date	Location – Baby Cottage	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/08/2013	1 st floor sink	54.0	16.2	-	Yes	PS
05/08/2013	Ground floor kitchen	50.1	15.4	-	Yes	PS
05/08/2013	Ground floor staff wc	55.1	16.2	-	Yes	PS

Date	Location – Sports Pavilion	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/08/2013	WC	NA	NA			PS

Date	Location – Main kitchen block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/08/2013	Kitchen	55.7	18.2	-	Yes	PS

Date	Location – Rothely House	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/08/2013	Kitchen*	61.5	15.6	-	Yes	PS
05/08/2013	Ground floor office	60.2	25.5	-	No	PS
05/08/2013	1 st floor room 8	60.0	18.8	-	Yes	PS
05/08/2013	1 st floor Nursery Staff Room	56.8	15.7	-	Yes	PS



FREESTON
Water Treatment