

8. Sentinel Hot & Cold Outlet Temperature Record

Cold water temperatures – check that temperature is below 20°C after running the water for up to 2 minutes

Hot water temperatures - check water temperature up to one minute to see if it has reached 50°C

Hot water supply temperature to TMV - check water temperature up to one minute to see if it has reached 50°C

Date	Location – Old School Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/12/2013	Visitors female wc	56.4	9.8	-	Yes	PS
02/12/2013	Cleaners Cupboard	No Access				
02/12/2013	Reception Tea Bay	55.7	11.9	-	Yes	PS
02/12/2013	Caretakers Workshop	60.2	10.8	-	Yes	PS

Date	Location – Scola Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/12/2013	Food tech room 26	59.3	23.1	-	No	PS
02/12/2013	Art room 33 – main block 2 nd floor	67.4	19.8	-	Yes	PS
02/12/2013	Room 20 - Science block	61.0	14.9	-	Yes	PS
02/12/2013	Disabled changing Room (mixer tap)	59.0	23.7	41.7	No	PS
02/12/2013	Practice music room	N/A	N/A	N/A	N/A -	PS
02/12/2013	Cleaners room	66.1	22.4	-	No	PS
02/12/2013	Female staff Room Toilet	68.0	15.4	-	Yes	PS

Date	Location – Sports Hall & Badminton	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/12/2013	*Ground level - Coffee shop & Kitchen	62.3	10.1	-	Yes	PS
02/12/2013	Lower level – Cleaners room	63.2	12.0	-	Yes	PS
02/12/2013	Lower level – 1 st aid room	57.0	11.4	38.8	yes	PS

Date	Location – Science & Maths Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/12/2013	Store room	63.5	11.6		Yes	PS
02/12/2013	'right' classroom	66.1	19.8		Yes	PS

Date	Location – Baby Cottage	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/12/2013	1 st floor sink	Building	Shut	Down		PS
02/12/2013	Ground floor kitchen	Building	Shut	Down		PS
02/12/2013	Ground floor staff wc	Building	Shut	Down		PS

Date	Location – Sports Pavilion	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/12/2013	NA	NA	NA	NA	NA	PS

Date	Location – Main kitchen block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/12/2013	Kitchen	69.9	9.8	-	Yes	PS

Date	Location – Rothely House	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/12/2013	Kitchen*	Building	Shut	Down		PS
02/12/2013	Ground floor office	Building	Shut	Down		PS
02/12/2013	1 st floor room 8	Building	Shut	Down		PS
02/12/2013	1 st floor Nursery Staff Room	Building	Shut	Down		PS

Date	Location –New Rothely Nursery Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/12/2013	Staff Room	No Access				PS
02/12/2013	Changing Room	55.7	10.2		Yes	PS
02/12/2013	Pre-School WC	56.7	10.2	38.3	Yes	PS