

8. Sentinel Hot & Cold Outlet Temperature Record

Cold water temperatures – check that temperature is below 20°C after running the water for up to 2 minutes

Hot water temperatures - check water temperature up to one minute to see if it has reached 50°C

Hot water supply temperature to TMV - check water temperature up to one minute to see if it has reached 50°C

Date	Location – Old School Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/01/2013	Visitors female wc	39	12	-	No	KG
08/01/2013	Cleaners Cupboard	63	14	-	Yes	KG
08/01/2013	Reception Tea Bay	58	12	-	Yes	KG
08/01/2013	Caretakers Workshop	40	11	-	No	KG

Date	Location – Scola Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/01/2013	Food tech room 26	56	22	-	No	KG
08/01/2013	Art room 33 – main block 2 nd floor	63	16	-	Yes	KG
08/01/2013	Room 20 - Science block	58	18	-	Yes	KG
08/01/2013	Disabled changing Room (mixer tap)	60	25	42	No	KG
08/01/2013	Practice music room	43	-	-	No	KG
08/01/2013	Cleaners room	61	30	-	No	KG
08/01/2013	Female staff wc & kitchen	61	19	-	No	KG

Date	Location – Sports Hall & Badminton	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/01/2013	*Ground level - Coffee shop & Kitchen	-	-	-	-	KG
08/01/2013	Lower level – Cleaners room	62	19	-	Yes	KG
08/01/2013	Lower level – 1 st aid room	60	20	42	Yes	KG

*no access due to exam in progress

Date	Location – Science & Maths Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/01/2013	Store room	55	15	-	Yes	KG
08/01/2013	'right' classroom	66	22	-	No	KG

Date	Location – Baby Cottage	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/01/2013	1 st floor sink	50	16	-	Yes	KG
08/01/2013	Ground floor kitchen	55	16	-	Yes	KG
08/01/2013	Ground floor staff wc	53	16	-	Yes	KG

Date	Location – Sports Pavilion	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/01/2013	WC	NA	NA	NA	NA	KG

Date	Location – Main kitchen block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/01/2013	Kitchen	56	16	-	Yes	KG

Date	Location – Rothely House	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
08/01/2013	Kitchen	29* (50)	17	-	No	KG
08/01/2013	Ground floor office	55	26	-	No	KG
08/01/2013	1 st floor room 8	54	16	-	Yes	KG
08/01/2013	1 st floor Nursery Staff Room	55	17	-	Yes	KG

*reached 50 °C after 1 minute

FREESTON
Water Treatment