

8. Sentinel Hot & Cold Outlet Temperature Record

Cold water temperatures – check that temperature is below 20°C after running the water for up to 2 minutes

Hot water temperatures - check water temperature up to one minute to see if it has reached 50°C

Hot water supply temperature to TMV - check water temperature up to one minute to see if it has reached 50°C

Date	Location – Old School Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/07/2013	Visitors female wc	50.3	14.5	-	Yes	PS
02/07/2013	Cleaners Cupboard	51.5	15.8	-	Yes	PS
02/07/2013	Reception Tea Bay	55.5	15.8	-	Yes	PS
02/07/2013	Caretakers Workshop	59.0	14.5	-	Yes	PS

Date	Location – Scola Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/07/2013	Food tech room 26	58.1	19.7	-	Yes	PS
02/07/2013	Art room 33 – main block 2 nd floor	65.1	18.5	-	Yes	PS
02/07/2013	Room 20 - Science block	58.1	17.3	-	Yes	PS
02/07/2013	Disabled changing Room (mixer tap)	61.1	23.3	41.7	No	PS
02/07/2013	Practice music room	N/A	N/A	N/A	N/A -	PS
02/07/2013	Cleaners room	60.8	19.5	-	Yes	PS
02/07/2013	Female staff Room Toilet	62.1	17.8	-	Yes	PS

Date	Location – Sports Hall & Badminton	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/07/2013	*Ground level - Coffee shop & Kitchen	64.0	17.2	-	Yes	PS
02/07/2013	Lower level – Cleaners room	64.3	19.9	-	Yes	PS
02/07/2013	Lower level – 1 st aid room	56.1	19.6	39.3	Yes	PS

Date	Location – Science & Maths Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/07/2013	Store room	No Access	No Access			PS
02/07/2013	'right' classroom	No Access	No Access			PS

Date	Location – Baby Cottage	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/07/2013	1 st floor sink	54.2	14.3	-	Yes	PS
02/07/2013	Ground floor kitchen	52.5	13.8	-	Yes	PS
02/07/2013	Ground floor staff wc	52.5	13.6	-	Yes	PS

Date	Location – Sports Pavilion	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/07/2013	WC	NA	NA			PS

Date	Location – Main kitchen block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/07/2013	Kitchen	66.2	15.4	-	Yes	PS

Date	Location – Rothely House	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/07/2013	Kitchen*	60.2	14.3	-	Yes	PS
02/07/2013	Ground floor office	No Access	No Access	-	Yes	PS
02/07/2013	1 st floor room 8	60.3	15.1	-	Yes	PS
02/07/2013	1 st floor Nursery Staff Room	58.3	15.2	-	Yes	PS



FREESTON
Water Treatment