

8. Sentinel Hot & Cold Outlet Temperature Record

Cold water temperatures – check that temperature is below 20°C after running the water for up to 2 minutes

Hot water temperatures - check water temperature up to one minute to see if it has reached 50°C

Hot water supply temperature to TMV - check water temperature up to one minute to see if it has reached 50°C

Date	Location – Old School Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
04/06/2013	Visitors female wc	18.2	13.1	-	No	PS
04/06/2013	Cleaners Cupboard	16.9	12.9	-	No	PS
04/06/2013	Reception Tea Bay	56.0	12.5	-	Yes	PS
04/06/2013	Caretakers Workshop	16.7	12.4	-	No	PS

Date	Location – Scola Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
04/06/2013	Food tech room 26	59.0	19.3	-	Yes	PS
04/06/2013	Art room 33 – main block 2 nd floor	64.1	17.5	-	Yes	PS
04/06/2013	Room 20 - Science block	58.8	14.8	-	Yes	PS
04/06/2013	Disabled changing Room (mixer tap)	60.9	18.2	39.6	Yes	PS
04/06/2013	Practice music room	N/A	N/A	N/A	N/A -	PS
04/06/2013	Cleaners room	60.7	19.2	-	Yes	PS
04/06/2013	Female staff kitchen	64.9	16.2	-	Yes	PS

Date	Location – Sports Hall & Badminton	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
04/06/2013	*Ground level - Coffee shop & Kitchen	Exams No Access		-		PS
04/06/2013	Lower level – Cleaners room	66.7	19.8	-	Yes	PS
04/06/2013	Lower level – 1 st aid room	Exams No Access				PS

Date	Location – Science & Maths Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
04/06/2013	Store room	50.0	11.4	-	Yes	PS
04/06/2013	'right' classroom	67.4	21.3	-	No	PS

Date	Location – Baby Cottage	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
04/06/2013	1 st floor sink	52.3	12.5	-	Yes	PS
04/06/2013	Ground floor kitchen	52.1	12.4	-	Yes	PS
04/06/2013	Ground floor staff wc	55.8	12.4	-	Yes	PS

Date	Location – Sports Pavilion	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
04/06/2013	WC	30.0	12.0	27.8	No	PS

Date	Location – Main kitchen block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
04/06/2013	Kitchen	59.4	13.8	-	Yes	PS

Date	Location – Rothely House	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
04/06/2013	Kitchen*	52.5	12.8	-	Yes	PS
04/06/2013	Ground floor office	53.5	19.7	-	Yes	PS
04/06/2013	1 st floor room 8	54.5	14.1	-	Yes	PS
04/06/2013	1 st floor Nursery Staff Room	51.0	13.0	-	Yes	PS



FREESTON
Water Treatment