

## 8. Sentinel Hot & Cold Outlet Temperature Record

Cold water temperatures – check that temperature is below 20°C after running the water for up to 2 minutes

Hot water temperatures - check water temperature up to one minute to see if it has reached 50°C

Hot water supply temperature to TMV - check water temperature up to one minute to see if it has reached 50°C

Date	Location – Old School Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/03/2013	Visitors female wc	50.7	10.4	-	Yes	PS
05/03/2013	Cleaners Cupboard	50.0	7.4	-	Yes	PS
05/03/2013	Reception Tea Bay	57.3	10.2	-	Yes	PS
05/03/2013	Caretakers Workshop	51.0	7.9	-	Yes	PS

Date	Location – Scola Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/03/2013	Food tech room 26	58.0	16.3	-	Yes	PS
05/03/2013	Art room 33 – main block 2 <sup>nd</sup> floor	65.0	10.9	-	Yes	PS
05/03/2013	Room 20 - Science block	57.8	8.0	-	Yes	PS
05/03/2013	Disabled changing Room (mixer tap)	60.0	24.8	41.9	No	PS
05/03/2013	Practice music room	N/A	N/A	N/A	N/A -	PS
05/03/2013	Cleaners room	61.1	16.3	-	Yes	PS
05/03/2013	Female staff wc & kitchen	64.1	12.8	-	Yes	PS

Date	Location – Sports Hall & Badminton	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/03/2013	*Ground level - Coffee shop & Kitchen	75.0	8.7	-	Yes	PS
05/03/2013	Lower level – Cleaners room	70.3	10.1	-	Yes	PS
05/03/2013	Lower level – 1 <sup>st</sup> aid room	64.0	9.9	-	Yes	PS

Date	Location – Science & Maths Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/03/2013	Store room	52.1	8.1	-	Yes	PS
05/03/2013	'right' classroom	67.0	17.4	-	Yes	PS

Date	Location – Baby Cottage	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/03/2013	1 <sup>st</sup> floor sink	53.4	7.4	-	Yes	PS
05/03/2013	Ground floor kitchen	56.2	6.4	-	Yes	PS
05/03/2013	Ground floor staff wc	56.2	7.4	-	Yes	PS

Date	Location – Sports Pavilion	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/03/2013	WC	NA	NA	NA	NA	PS

Date	Location – Main kitchen block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/03/2013	Kitchen	68.0	8.8	-	Yes	PS

Date	Location – Rothely House	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
05/03/2013	Kitchen*	52.1	10.8	-	Yes	PS
05/03/2013	Ground floor office	52.0	16.9	-	Yes	PS
05/03/2013	1 <sup>st</sup> floor room 8	53.4	9.8	-	Yes	PS
05/03/2013	1 <sup>st</sup> floor Nursery Staff Quarters	51.6	11.2	-	Yes	PS



**FREESTON**  
Water Treatment