

8. Sentinel Hot & Cold Outlet Temperature Record

Cold water temperatures – check that temperature is below 20°C after running the water for up to 2 minutes

Hot water temperatures - check water temperature up to one minute to see if it has reached 50°C

Hot water supply temperature to TMV - check water temperature up to one minute to see if it has reached 50°C

Date	Location – Old School Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
01/10/2013	Visitors female wc	52.1	15.5	-	Yes	PS
01/10/2013	Cleaners Cupboard	54.1	15.8	-	Yes	PS
01/10/2013	Reception Tea Bay	56.6	15.3	-	Yes	PS
01/10/2013	Caretakers Workshop	60.2	15.2	-	Yes	PS

Date	Location – Scola Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
01/10/2013	Food tech room 26	56.4	19.7	-	Yes	PS
01/10/2013	Art room 33 – main block 2 nd floor	60.6	17.1	-	Yes	PS
01/10/2013	Room 20 - Science block	57.3	16.9	-	Yes	PS
01/10/2013	Disabled changing Room (mixer tap)	59.6	21.5	41.8	No	PS
01/10/2013	Practice music room	N/A	N/A	N/A	N/A -	PS
01/10/2013	Cleaners room	61.4	20.0	-	Yes	PS
01/10/2013	Female staff Room Toilet	62.5	18.5	-	Yes	PS

Date	Location – Sports Hall & Badminton	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
01/10/2013	*Ground level - Coffee shop & Kitchen	68.2	18.4	-	Yes	PS
01/10/2013	Lower level – Cleaners room	72.1	19.4	-	Yes	PS
01/10/2013	Lower level – 1 st aid room	61.4	17.7	40.1	yes	PS

Date	Location – Science & Maths Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
01/10/2013	Store room	No Hot	15.0		No	PS
01/10/2013	'right' classroom	68.0	18.8		Yes	PS

Date	Location – Baby Cottage	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
01/10/2013	1 st floor sink	51.6	15.1	-	Yes	PS
01/10/2013	Ground floor kitchen	50.0	14.7	-	Yes	PS
01/10/2013	Ground floor staff wc	54.1	14.5	-	Yes	PS

Date	Location – Sports Pavilion	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
01/10/2013	NA	NA	NA	NA	NA	PS

Date	Location – Main kitchen block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
01/10/2013	Kitchen	56.6	16.0	-	Yes	PS

Date	Location – Rothely House	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
01/10/2013	Kitchen*	60.3	13.8	-	Yes	PS
01/10/2013	Ground floor office	N/A	N/A			PS
01/10/2013	1 st floor room 8	N/A	N/A			PS
01/10/2013	1 st floor Nursery Staff Room	58.5	14.9	-	Yes	PS



FREESTON
Water Treatment