

8. Sentinel Hot & Cold Outlet Temperature Record

Cold water temperatures – check that temperature is below 20°C after running the water for up to 2 minutes

Hot water temperatures - check water temperature up to one minute to see if it has reached 50°C

Hot water supply temperature to TMV - check water temperature up to one minute to see if it has reached 50°C

Date	Location – Old School Building	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/09/2013	Visitors female wc	51.4	17.6	-	Yes	PS
02/09/2013	Cleaners Cupboard	53.1	16.9	-	Yes	PS
02/09/2013	Reception Tea Bay	56.1	15.3	-	Yes	PS
02/09/2013	Caretakers Workshop	58.2	16.8	-	Yes	PS

Date	Location – Scola Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/09/2013	Food tech room 26	57.1	23.7	-	No	PS
02/09/2013	Art room 33 – main block 2 nd floor	62.8	22.5	-	No	PS
02/09/2013	Room 20 - Science block	57.7	18.8	-	Yes	PS
02/09/2013	Disabled changing Room (mixer tap)	58.4	23.8	41.2	No	PS
02/09/2013	Practice music room	N/A	N/A	N/A	N/A -	PS
02/09/2013	Cleaners room	60.4	23.8	-	No	PS
02/09/2013	Female staff Room Toilet	62.1	21.0	-	No	PS

Date	Location – Sports Hall & Badminton	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/09/2013	*Ground level - Coffee shop & Kitchen	69.5	17.8	-	Yes	PS
02/09/2013	Lower level – Cleaners room	71.4	17.9	-	Yes	PS
02/09/2013	Lower level – 1 st aid room	65.8	18.4	40.3	yes	PS

Date	Location – Science & Maths Block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/09/2013	Store room	63.3	17.2		Yes	PS
02/09/2013	'right' classroom	66.2	19.6		Yes	PS

Date	Location – Baby Cottage	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/09/2013	1 st floor sink	52.5	16.1	-	Yes	PS
02/09/2013	Ground floor kitchen	51.0	15.2	-	Yes	PS
02/09/2013	Ground floor staff wc	54.5	15.2	-	Yes	PS

Date	Location – Sports Pavilion	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/09/2013	WC	NA	15.6	38.0	Yes	PS

Date	Location – Main kitchen block	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/09/2013	Kitchen	59.2	17.9	-	Yes	PS

Date	Location – Rothely House	Hot °C	Cold °C	TMV °C	Temperature satisfactory	Initial
02/09/2013	Kitchen*	62.7	15.7	-	Yes	PS
02/09/2013	Ground floor office	N/A	N/A			PS
02/09/2013	1 st floor room 8	N/A	N/A			PS
02/09/2013	1 st floor Nursery Staff Room	60.1	16.1	-	Yes	PS



FREESTON
Water Treatment