



Legionella Risk Assessment Reviewer Guidance – Building Hot & Cold Water Systems
Reference: HSE Control of Legionella Bacteria in Water Systems: Audit Checklists C200

Sholing Community Centre

Risk Assessment Review

13th January 2015



Legionella Risk Assessment Reviewer Guidance – Building Hot & Cold Water Systems
Reference: HSE Control of Legionella Bacteria in Water Systems: Audit Checklists C200

Property Name & Description Sholing Community Centre			Review Date: 13 th January 2015
Responsible Person(s) Name & SCC Appointment: Mrs Jenny Roles Site Manager			Last Review: 16 th January 2013
Compliance & Control Measure Checks	Yes	No	Comments/Observations
Have there been changes (or being proposed) to the use of the property in which the water systems are installed?		NO	
Have there been changes (or being proposed) to the water systems or their use?		NO	
Is there new information about potential risks or control measures?		NO	
Do the results of monitoring indicate that control measures are no longer effective?		NO	
Are the roles & responsibilities of all staff involved in control measures clearly defined in writing including responsible persons(s) & contractors?		NO	Responsible persons and deputy have been nominated in writing within section two of the logbook documentation.
Have the persons nominated to carry out control measures including responsible person(s) received appropriate training?		NOT KNOWN	
Has there been a legionella bacteria incident associated with the water systems in the property?		NO	



Legionella Risk Assessment Reviewer Guidance – Building Hot & Cold Water Systems
Reference: HSE Control of Legionella Bacteria in Water Systems: Audit Checklists C200

Risk Assessment, Written Scheme & Property/System Change Checks			
Risk Assessment	Yes	No	Comments/Observations
Does the Risk Assessment identify foreseeable risks & include an up to date schematic of the water systems?	YES		Drawings have been updated at the time of this review January 2015.
Does the Risk Assessment include the measures & precautions to be taken to control foreseeable risks?	YES		Risk assessment is filed within the water systems logbook.
Written Scheme			
Are inspection & maintenance measures identified in the Risk Assessment being carried out?	YES		Temperature Monitoring is being carried out.
Have remedial works identified in the Risk Assessment & subsequent reviews to minimise foreseeable risks been completed?		NO	
Are the records of water system temperature monitoring & flushing representative of control measures, & up-to-date?	YES		Temperature monitoring is up to date as of January 2015.
Property & System Changes			
Have changes to property occupancy resulted in fewer occupants, intermittent occupation, or partial closure?		NO	Variable amounts of people use the community centre.
Have changes or modifications to the water systems resulted in low use outlets; dead legs; redundant service equipment or additional fittings e.g. TMV's?	YES		Possible Deadleg pipe work in the old toilets at the rear of the stage. Possibly infrequently used water heaters.
Are there any other aspects of the water system including its design, operation & maintenance that have increased foreseeable risks?	YES		No insulation fitted to any domestic water pipe work. Old galvanised metal pipe work seen this could harbour corrosion.



Legionella Risk Assessment Reviewer Guidance – Building Hot & Cold Water Systems
Reference: HSE Control of Legionella Bacteria in Water Systems: Audit Checklists C200

Risk Was (Circle)	Insignificant	Low	Medium	High	Uncertain
Risk Now (Circle)	Insignificant	Low	Medium	High	Uncertain

Remedial action to be taken	By Whom	By When
Responsible persons and deputies should be filed within the logbook for this site. This has been carried out Low		
Remove possible dead leg pipe work. This has not been carried out High		
Flush all infrequently used outlets weekly and record when carried out; this includes local water heaters. There is no record of this being carried out Medium		
Insulate mains water pipe work to help prevent heat gain. This has not been carried out Medium		
Replace all galvanised pipe work as soon as is practicable. This has not been carried out Medium		
Audit logbooks on a regular basis to determine all monitoring is being carried out correctly. This was last carried out in November 2014 Medium		



Legionella Risk Assessment Reviewer Guidance – Building Hot & Cold Water Systems
Reference: HSE Control of Legionella Bacteria in Water Systems: Audit Checklists C200

Compliance & Control Checks	Reviewer notes
Have responsible person(s) considered whether foreseeable risks could be eliminated?	Refer to Southampton City Council.
Have the responsible person(s) & deputies been nominated in writing?	Responsible person and deputy for this centre have been nominated in writing.
Are responsible person(s)/deputies contact details available in the event of an emergency?	No responsible person or deputies contact details were found within the logbook documentation.
Are the roles & responsibilities of all Council staff, & contractors involved in control & compliance measures identified in writing?	No roles and responsibilities of council and contractors involved in control and compliance measures were found in writing within the log book documentation.
Have they all received appropriate training?	No training records were seen for any staff or contractors. Refer to Southampton City Council
Has the competence of contractors been checked and appropriate documentation held on file?	Refer to Southampton City Council.
Have other Health & Safety issues been actioned e.g. COSHH/MHSWR assessments for treatment chemicals and flushing routines?	Refer to Contractors used by Southampton City Council.
Do responsible person(s) keep a log of water system defects and follow up on progress?	All system defects are phoned through to Southampton Property Services.
Do the responsible person(s) have a budget for remedial works and are they aware of the programme for completion?	Refer to Southampton City Council.



Legionella Risk Assessment Reviewer Guidance – Building Hot & Cold Water Systems
Reference: HSE Control of Legionella Bacteria in Water Systems: Audit Checklists C200

Risk Assessment, Written Scheme & Property/System Change Checks	Reviewer notes
Does the risk assessment include all water systems in the building(s) including e.g. fire hose reels, spray fountains, dehumidifiers etc?	Assumed yes
Does the water system schematic show and identify all equipment & outlets including water softeners, TMV's, pumps, principal valves, stand-by equipment, showers, washbasins, water supply origin & systems out of use etc?	Drawings have been updated at the time of this review January 2015
Does the Written Scheme contain the following: <ul style="list-style-type: none"> •System operating instructions? •Precautions to be taken when operating the system? •Details of the monitoring checks to be carried out on the system? 	NO YES YES
Have changes to the system been recorded in the water system logbook?	No records seen within the logbook documentation.
How are changes to the system managed & approved including approval by the responsible person(s)?	Refer to Southampton City Council.
How are remedial works co-ordinated, funded and approved including programme priorities?	Refer to Southampton City Council.



Legionella Risk Assessment Reviewer Guidance – Building Hot & Cold Water Systems
Reference: HSE Control of Legionella Bacteria in Water Systems: Audit Checklists C200

System Design & Construction	Reviewer notes
Are the water systems designed in accordance with BS6700: 1997 & the Water Supply (Water Fittings) Regulations 1999 as amended by latest WRAS guidance?	Pipe work appeared to be galvanised and copper.
Do any of the materials used in pipe systems & fittings support bacterial growth or corrosion?	Galvanised metal will harbour corrosion build up; consider replacing.
If TMV's are fitted are they sited within 2m of the outlet(s) served?	N/A.
Cold Water System	
Have low use outlets been installed upstream of high use outlets?	Flushing should be carried out weekly on infrequently used outlets.
Has cold water storage volumes been assessed for turnover (ideally 12 hours) & stagnation risk?	N/A
Is cold & hot water pipe work kept separated and adequately insulated?	No insulation was seen on any domestic water pipe work within the centre.
Are cold water tanks fitted with covers & insect screens, located in a cool well-insulated space, & safely accessible?	N/A
Are multiple CWST's configured in duty/stand-by mode and not operated in parallel?	N/A



Legionella Risk Assessment Reviewer Guidance – Building Hot & Cold Water Systems
Reference: HSE Control of Legionella Bacteria in Water Systems: Audit Checklists C200

System Design & Construction	Reviewer notes
Hot Water Systems	
Is Calorifier storage capacity capable of maintaining a DHW distribution temperature of at least 50°C during maximum demand periods?	N/A all local water heaters
Are multiple calorifiers connected in parallel?	No
Is the calorifier(s) fitted with the following: <ul style="list-style-type: none"> •Functioning drain valve? •Temperature gauges on the flow & return? •An access panel? •A shunt pump and timer, timed to heat the calorifier to over 60°C for at least an hour a day? •Adequate primary & secondary pipe work insulation? 	N/A
Do electrically heated hot water heaters deliver water instantaneously at 50°C or above?	Refer to contractors monitoring; toilet area water heaters are turned off at all times; recommend flushed weekly.
Is there a risk of scalding e.g. in buildings used by infants (under 5 years) the disabled or the elderly?	Possible risk to young children.
Have 'Very Hot' water labels been fitted to outlets used by the public including school children?	Hot water warning label is only fitted in the kitchen area.



Legionella Risk Assessment Reviewer Guidance – Building Hot & Cold Water Systems
Reference: HSE Control of Legionella Bacteria in Water Systems: Audit Checklists C200

Operation & Maintenance	Reviewer notes
Are low use outlets flushed at least weekly and records kept in the Written Scheme logbook?	No records of weekly flushing seen.
What are the procedures for bringing stand-by equipment into service?	No standby equipment.
If TMV's are fitted, are they being maintained on a 6 monthly basis and records kept in the system logbook?	N/A
Are CWST's inspected at least annually to include a check that there is cross flow of water and records kept in the system logbook?	N/A
Are calorifier drains checked on a monthly basis for operation and drained water conditions checked and records kept in the system logbook?	N/A.
How is calorifier internal condition assessed and what is the periodicity of internal inspection?	N/A.
Have outlets that are no longer required been cut back to the nearest main pipe branch?	Possible deadleg pipe work in the old toilet area at the rear of the stage where the outlets have been disconnected from the main and the supply pipe work has been capped off. Unable to see pipe work as it is boxed in panelling and should be investigated.
Are up-to-date O&M manuals for the water system plant held including system valve lists, and pre-start, running, and stopping check off lists?	No records seen.
Are showers & other outlets being cleaned at least quarterly and records kept in the system logbook?	N/A



Legionella Risk Assessment Reviewer Guidance – Building Hot & Cold Water Systems
Reference: HSE Control of Legionella Bacteria in Water Systems: Audit Checklists C200

Monitoring	Reviewer notes
Do system users carry out daily temperature monitoring checks and place records in the system logbook?	No
Are the temperatures of sentinel hot & cold-water outlets checked on a monthly basis and records kept in the system logbook?	Yes seen recorded in the logbook documentation.
Are the hot & cold-water temperatures from all other water system outlets checked on an annual basis and records kept in the system logbook?	All outlets checked monthly.
Is the temperature of the hot water supply to TMV's checked on a monthly basis and records kept in the system logbook?	N/A.
Are calorifier flow & return temperatures checked on a monthly basis and records kept in the system logbook?	N/A.
Are calorifier temperatures checked at the base mid-level and top to check for primary heating efficiency and records kept in the system logbook?	N/A.
Are CWST inlet & outlet temperatures checked on a 6 monthly basis and records kept in the system logbook?	N/A.